












2148J Folsom Streetscape Progress Map - Aug 2020

LEGEND		SHEET NOTES	
	Completed Sidewalk		AWSS Hydrant Reloc. & Lateral Replacement
	Completed Street Base		Curb Ramp Completed
	Paver Bands/Rain Gardens/SW in Progress		Sidewalk Bulbout/Island
	LP Hydrant Reloc. & Fire Service Replacement		Traffic Signal Work in Progress
			NIC (Vertical Developers)

- Items in pink are not yet constructed.

- Items in color (as shown on the legend) are complete or in progress as noted.

- Some colored borders remain to identify the work.



Project Status per Scope

- Sewer: ~100% complete. CB relocation, culvert replacement, air vent/trap relocation.
- Water: ~100% complete. Hydrant/valve relocation, fire service lateral replacement.
- AWSS: ~100% complete. Hydrant/valve relocation, mainline/lateral replacement.
- Traffic Signals: ~85% complete. All intersections to receive new poles & signals. Conduits & poles installed. Signals to be installed early September 2020.
- Pedestrian & Street Lights: ~95% complete. All blocks (except developer blocks) to receive new street & pedestrian light poles. Conduits & poles installed. Connections in progress.
- Curb Ramps: ~ 78% complete. 28 out of 36 completed.
- Bus Islands: ~ 100% complete. 4 out of 4 completed. Minor work remaining (painting guardrails, installing graphic signs).